



NOTICE OF AMENDMENT TO VARIOUS STORMWATER CONTRACTS

In terms of the Municipal Finance Management Act Section 116(3) (a) and (b) notice is hereby given for the amendment of the contracts listed below by an amount exceeding 20% of the original contract value.

CONTRACT NUMBER

1D-8163

DESCRIPTION

F01-PSC - Service Area 8 – Task Order 2 - Provision of Stormwater Modelling Service in the Verulam Area

REASON

The study area had no previous records and the tender quantities were based on an arbitrary relationship, derived from other areas, of stormwater system extent to visible road length. It was necessary to make an assumption for the scope of work so that the approved Framework consultants could all quote for the work on the same basis.

The initial assumption was for an assessment of 55 000m of stormwater system. As work progressed it became apparent that the probable extent of the stormwater system would be of the order of 110 000m. While this may appear to be an excessive variation, it has to be emphasised that a major part of the undertaking was determination of the extent of hidden underground infrastructure that was previously unknown.

ORIGINAL CONTRACT VALUE R2 426,490.00

NEW CONTRACT VALUE R 4 626 490.00

CONTRACT NUMBER

1D-8165

DESCRIPTION

F01-PSC - Service Area 8 – Task Order 4 - Provision of Stormwater Modelling Service in the Umlazi Area

REASON





The study area had no previous records and the tender quantities were based on an arbitrary relationship, derived from other areas, of stormwater system extent to visible road length. It was necessary to make an assumption for the scope of work so that the approved Framework consultants could all quote for the work on the same basis.

The initial assumption was for an assessment of 55 000m of stormwater system. As work progressed it became apparent that the probable extent of the stormwater system would be of the order of 110 000m. While this may appear to be an excessive variation, it has to be emphasised that a major part of the undertaking was determination of the extent of hidden underground infrastructure that was previously unknown.

ORIGINAL CONTRACT VALUE R 2 758 800.00

NEW CONTRACT VALUE

R 5 758 800.00

CONTRACT NUMBER

1D-8166

DESCRIPTION

F01-PSC - Service Area 8 – Task Order 5 - Provision of Stormwater Modelling Service in the Queensburgh Area

REASON

The study area had no previous records and the tender quantities were based on an arbitrary relationship, derived from other areas, of stormwater system extent to visible road length. It was necessary to make an assumption for the scope of work so that the approved Framework consultants could all quote for the work on the same basis.

The initial assumption was for an assessment of 38 000m of stormwater system. As work progressed it became apparent that the probable extent of the stormwater system would be of the order of 85 000m. While this may appear to be an excessive variation, it has to be emphasised that a major part of the undertaking was determination of the extent of hidden underground infrastructure that was previously unknown.

ORIGINAL CONTRACT VALUE R 1 740 165.00

NEW CONTRACT VALUE

R 4,140.165.00





CONTRACT NUMBER

1D-8392

DESCRIPTION

Emergency Stormwater Repairs & Upgrading: Fairydene / Rosendene, Newlands West Phase 1

REASON

Original estimate catered for works based on ECSA fees however the following items were not catered for. 1 - disbursement costs for survey. 2 - The predesign development of a PCSWMM model for the whole catchment. 3 - Disbursement costs for site supervision by the consultant (clerk of works for the contract). 4 - Additional site visits by consultants due to lack of records for electrical and water services which caused delays as well as deviation from the original design.

ORIGINAL CONTRACT VALUE R 704 056.02

NEW CONTRACT VALUE

R 1 048 845.53

CONTRACT NUMBER

1D-8390

DESCRIPTION

Detailed design and Contract Supervision of Emergency Upgrading of Stormwater system at Prince Mhlangane Road, Avoca

REASON

Original estimate catered for works based on ECSA fees however the following items were not catered for. 1 - Disbursement costs for survey. 2 - The predesign development of a PCSWMM model based on the whole catchment and only the downstream part of the works were deemed to be emergency and the balance not considered as part of the contract. 3 - Disbursement costs for site supervision of the Emergency works by the consultant. 4 - Due to works being carried out by other line departments (Roads Rehabilitation), a slight deviation in the scope had to be accommodated, which resulted in additional costs for survey and design changes. This was beyond the control of the consultants as well as the CSCM department.





ORIGINAL CONTRACT VALUE R 321 204.69

NEW CONTRACT VALUE

R 691 451.60

Affected parties must submit representation not later than 4 April 2014 addressed to The City Manager, 6th Floor, City Engineers Building, 166 KE Masinga Road, Durban. For enquiries please contact Mr. Greg Williams, Manager: Stormwater Design Section on 031-311 7960.

Sibusiso Sithole

City Manager

